

Entry Permit Holder Report

SafeWork SA

Application ID 21432557

Entry Permit Holder	
Full Name:	Cody Hastings
Permit Number:	ET 25 00877
Union Represented:	CFMEU C & G Division
Worksite Entered	
Business Name:	Treno Projects / Build Society
Industry:	Construction
Address:	4-10 Railway Terrace, Mile End
Date workplace entered:	5/5/25

I Cody Hastings am of the opinion that the PCBU has contravened the WHS legislation relating to:

	Alleged Contravention	More information	Was the contravention rectified?
PCBU Alleged Contravention 1	Not maintaining a safe work environment	Site had no emergency management plan. There was no exit signage on upper levels. No nurse call/emergency call system. No first aid kits out on levels. No evacuation planning. No evacuation/emergency retrieval drills done. No access/egress lighting. No site map. No running man lights. Big build up of silica throughout entirety of the job. Builder did not have a silica control plan in place. When workers	No

		had started to try and clean up silica, they were dry sweeping with no masks.	
PCBU Alleged Contravention 2	Not maintaining safe plant and structures	<p>Scaffold had not been inspected for 2 months.</p> <p>Scaffold stair system was not appropriately rated (rated as general purpose, not heavy duty, as per standards)</p> <p>Gaps between decking components greater than 10mm.</p> <p>Gaps under kickers/screens greater than 10mm.</p> <p>Handrail not installed properly (loose).</p> <p>Attrium scaffold not compliant. Missing rails, and kickers. Access to ladder was obstructed.</p> <p>Timbers and ply on scaffold was not fixed down in places.</p> <p>Gaps between working faces greater than 225mm</p> <p>Gaps between non working face greater than 100mm</p> <p>Gaps in edge protection in general.</p>	No
PCBU Alleged Contravention 3	Inadequate monitoring of the health of workers and the conditions at the workplace	No air monitoring in place to monitor silica levels.	No
PCBU Alleged Contravention 4	Other	Builder had failed to display prohibition notices until after I had raised it. Builder printed off notices and blue taced/taped them around the job. Notices will fly off very easily, and easily be ruined by any water.	Yes
PCBU Alleged Contravention 5	Inadequate facilities or access to facilities	<p>On level 7, workers were expected to duck under a piece of stud wall (approx 1.4m tall) to access work area, and to disembark from Ali-mak.</p> <p>When the builder was asked to remove the piece of stud wall (several screws) builder () became argumentative and believed it was reasonable to expect workers and any emergency services (in case of emergency retrieval) to duck under stud wall, rather than just temporarily remove.</p> <p>Workers were also expected to climb onto the L6 roof by climber over a partition wall approx 900mm tall. This</p>	No



		was also right next to an area with non-compliant edge protection, exacerbating the issue.	
--	--	--	--

