

# Entry Permit Holder Report

SafeWork SA

Application ID 21665254

Entry Permit Holder	
<b>Full Name:</b>	Cody Hastings
<b>Permit Number:</b>	ET 25 00877
<b>Union Represented:</b>	CFMEU C & G Division
Worksite Entered	
<b>Business Name:</b>	Treno Projects / Build Society
<b>Industry:</b>	Construction
<b>Address:</b>	4-10 Railway Terrace, Mile End
<b>Date workplace entered:</b>	19/6/25

## I Cody Hastings am of the opinion that the PCBU has contravened the WHS legislation relating to:

	Alleged Contravention	More information	Was the contravention rectified?
PCBU Alleged Contravention 1	Not maintaining safe systems of work	Workers were working on the top of L7 roof with no edge protection, no harnesses, or any fall arrest system.	Yes
PCBU Alleged Contravention 2	Not maintaining safe plant and structures	Handrail around atrium scaffold/void had missing kicker components, resulting in risk of dropped/kicked items.	No
PCBU Alleged Contravention 3	Not maintaining safe plant and structures	Atrium scaffold requires workers to climb under scaffold handrail to access ladder.	No

		Informed builder that a self-closing swing gate, or something equivalent must be used. This was raised previously under WHS Prohibition Notice 275488 (5/5/25)	
PCBU Alleged Contravention 4	Not maintaining a safe work environment	Only a single point of access/egress to L7 roof, which was in the form of a ladder which extended beyond 1m past the roof landing. Ladder was fixed at the bottom by a screw, through the ladder, which may have damaged the integrity of the ladder.	No
PCBU Alleged Contravention 5	Not maintaining a safe work environment	Areas of the site had restricted access ways (ie less than 900mm) due to blockage of items. Builder had items moved where/when possible.	Yes
PCBU Alleged Contravention 6	Not maintaining a safe work environment	Areas of site had access ways restricted by fixed items such as scaffold, could not be rectified while I was there.	No
PCBU Alleged Contravention 7	Not maintaining safe systems of work	Multiple levels of the site had either missing, or damaged air horns and radios, which are a part of the sites emergency response plan.	No
PCBU Alleged Contravention 8	Not maintaining safe plant and structures	Scaffold stretcher stairway was tagged as medium duty, which is not compliant with the scaffold standards, requiring stair systems to be built to heavy duty.	No
PCBU Alleged Contravention 9	Not maintaining a safe work environment	Mezzanine work area had no edge protection, and had no restriction of access to area. There is an imminent risk for any workers who have to work there, or are able to access the area.	No
PCBU Alleged Contravention 10	Not maintaining a safe work environment	Multiple power leads were out of date, or had no test + tag at all. Some fire extinguishers also had no evidence of being tested.	No
PCBU Alleged Contravention 11	Not maintaining a safe work environment	Very poor house keeping throughout job, especially on scaffold, restricting access, and created slips/trips hazard, as well as creating a potential dust/silica hazard.	No
PCBU Alleged Contravention 12	Unsafe use, handling and storage of plant, structures and substances	One area of scaffold had approximately 450kg of bricks stored on a single concentrated point. On other areas of scaffold, bricks were being stored on 'hop up' bays, which I believe were beyond the safe working load for hop up bays.	No

