

Entry Permit Holder Report

SafeWork SA

Application ID 23199677

Entry Permit Holder	
Full Name:	Cody Hastings
Permit Number:	ET2500877
Union Represented:	CFMEU Construction Division
Worksite Entered	
Business Name:	Formela Construction Group, Glenelg
Industry:	Construction
Address:	22 Colley Terrace, Glenelg
Date workplace entered:	24/03/2026

I Cody Hastings am of the opinion that the PCBU has contravened the WHS legislation relating to:

	Suspected Contravention	More information	Was the contravention rectified?
PCBU Alleged Contravention 1	Hindering or obstructing the EPH to exercise a right while at the workplace	<p>Site manager refused to allow me to enter site and inspect contraventions. Site manager made comments about offering me a brown paper bag and harassing him.</p> <p>I was eventually let on to site after contacting the project manager. However it was evident after finally getting onsite that the hindering was to allow the concretors time to get concrete through the pump lines and on to the deck, making it effectively</p>	Yes

		impossible to stop the unsafe works due to the builders resistance to stopping a concrete pour.	
PCBU Alleged Contravention 2	Not maintaining a safe work environment	<p>Access and egress onsite was non compliant.</p> <p>Site only had access to upper levels via ladders, all of which were installed non compliant, and tied in only be tie wire. The site had no stretcher access capability.</p> <p>Site team claimed there was a first aid box onsite, there was not.</p> <p>Access to 2nd level was only via one point, which again was a non compliant ladder.</p> <p>Access egress through the whole job was blocked and restricted by props, materials, and plant.</p> <p>Access to the tower crane ladder is non compliant, operator is required to climb over approx 1m gap.</p> <p>Access to level 2 was only possible by walking under a extended concrete pump boom.</p>	No
PCBU Alleged Contravention 3	Not maintaining a safe work environment	<p>Site had no effective emergency management plan. No first aid information was displayed, and no emergency management plan was displayed.</p> <p>Site had no plan to get workers off in case of an emergency, or injury.</p> <p>Site only had a small first aid kit on site, which was in the lunchroom which had its access hindered by a concrete pump truck blocking the door.</p>	No
PCBU Alleged Contravention 4	Lack of information, training, instruction or supervision	Construction site contact information was not accessible by the foot paths, was only accessible by crossing two lanes of live traffic, and viewing on foot on a live road.	No
PCBU Alleged Contravention 5	Allowing workers to undertake work without the relevant licence/authority	<p>Site manager was directing traffic while having no high-vis PPE on, no stop slow bat, and is assumedly not ticketed to do traffic control work.</p> <p>Site manager became argumentative when highlighting this issue.</p>	No
PCBU Alleged Contravention 6	Not maintaining a safe work environment	Site had noncompliant edge protection through site. Edge protection on level 2 consisted of exposed steel work, with no caps on the tops of the bars, posing a risk.	No

		<p>On level 2 there was an area where the edge protection had been removed to allow access for concretors, creating a risk of falls of approx 6 metres.</p> <p>In multiple areas throughout job the edge protection screens were raised resulting in a risk of dropped and falling objects.</p> <p>Screens were installed by tying in to formwork props with tie wire, which is non compliant.</p> <p>Ladder accesses had no swing gates or edge protection.</p>	
PCBU Alleged Contravention 7	Not maintaining a safe work environment	All reo starter bars were missing bar caps, creating a risk of impalement. Builder started to install bar caps after it was raised, but this was still not rectified as the builder ran out of bar caps.	No
PCBU Alleged Contravention 8	Inadequate facilities or access to facilities	<p>Lunch shed onsite only had space for two people to comfortably sit in, despite there being approximately 15 people onsite.</p> <p>Access to lunch shed was impeded by the concrete pump truck being set up in front of the door to the lunch shed.</p> <p>Only drinking water was in the lunch shed, though due to impeded access, there was no reasonably accessible drinking water.</p> <p>Site only had a single toilet onsite which was in a disgusting state. It had no toilet paper in it, had not been cleaned or emptied recently, had a build up of toilet paper in the bowl, did not have any soap, and had no sanity bin.</p>	No
PCBU Alleged Contravention 9	Inadequate monitoring of the health of workers and the conditions at the workplace	Site had unacceptable build up of dust, presumably concrete and silica dust, all throughout site. Clearly had not been any effort to keep the site tidy and in a decent fashion.	No

